

STATE OF CALIFORNIA  
**AUTOMATIC DEMAND SHED CONTROL ACCEPTANCE**

CEC-NRCA-MCH-11-A (Revised 01/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF ACCEPTANCE		NRCA-MCH-11-A
Automatic Demand Shed Control Acceptance		(Page 1 of 2)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:
System Name or Identification/Tag:	System Location or Area Served:	

<i>Note: Submit one Certificate of Acceptance for each system that must demonstrate compliance.</i>	Enforcement Agency Use: Checked by/Date
---	---

<b>Intent:</b>	<i>Ensure that the central demand shed sequences have been properly programmed into the DDC system</i>
----------------	--

<b>A. Construction Inspection</b>
1. Instrumentation to perform test includes, but not limited to:
a. None
2. Installation:
The EMCS front end interface enables activation of the central demand shed controls.

<b>B. Functional Testing</b>	<b>Results</b>
<b>Step 1: Engage the demand shed controls</b>	
a. Engage the central demand shed control signal.	Yes No
b. Verify that the current operating temperature set point in a sample of non-critical spaces increases by the proper amount.	Yes No
c. Verify that the current operating temperature set point in a sample of critical spaces does not change.	Yes No
<b>Step 2: Disengage the demand shed controls</b>	
a. Disengage the central demand shed control signal.	Yes No
b. Verify that the current operating temperature set point in the sample of non-critical spaces returns to their original value.	Yes No
c. Verify that the current operating temperature set point in the sample of critical spaces does not change.	Yes No
<b>Step 3: System returned to initial operating conditions</b>	
	Yes No

<b>C. Testing Results</b>	<b>PASS / FAIL</b>
Test passes if all answers are yes in Step 1 and Step 2.	

<b>D. Evaluation :</b>
<input type="checkbox"/> PASS: All <b>Construction Inspection</b> responses are complete and all <b>Testing Results</b> responses are "Pass".
Notes:

STATE OF CALIFORNIA  
**AUTOMATIC DEMAND SHED CONTROL ACCEPTANCE**

CEC-NRCA-MCH-11-A (Revised 01/16)

CALIFORNIA ENERGY COMMISSION



<b>CERTIFICATE OF ACCEPTANCE</b>		<b>NRCA-MCH-11-A</b>
Automatic Demand Shed Control Acceptance		(Page 2 of 2)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:
System Name or Identification/Tag:	System Location or Area Served:	

<b>DOCUMENTATION AUTHOR'S DECLARATION STATEMENT</b>	
1. I certify that this Certificate of Acceptance documentation is accurate and complete.	
Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	ATT Certification Identification (if applicable):
City/State/Zip:	Phone:

<b>FIELD TECHNICIAN'S DECLARATION STATEMENT</b>	
I certify the following under penalty of perjury, under the laws of the State of California:	
<ol style="list-style-type: none"> <li>1. The information provided on this Certificate of Acceptance is true and correct.</li> <li>2. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician).</li> <li>3. The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.</li> <li>4. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.</li> </ol>	
Field Technician Name:	Field Technician Signature:
Field Technician Company Name:	Position with Company (Title):
Address:	ATT Certification Identification (if applicable):
City/State/Zip:	Phone: <span style="float: right;">Date Signed:</span>

<b>RESPONSIBLE PERSON'S DECLARATION STATEMENT</b>	
I certify the following under penalty of perjury, under the laws of the State of California:	
<ol style="list-style-type: none"> <li>1. I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance.</li> <li>2. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person).</li> <li>3. The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.</li> <li>4. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building.</li> <li>5. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.</li> </ol>	
Responsible Acceptance Person Name:	Responsible Acceptance Person Signature:
Responsible Acceptance Person Company Name:	Position with Company (Title):
Address:	CSLB License:
City/State/Zip:	Phone: <span style="float: right;">Date Signed:</span>