



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-06-F
Refrigerated Warehouse Air Cooled Condenser Controls Acceptance		(Page 1 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

Compliance Results: [COMPLIES or DOES NOT COMPLY]	Enforcement Agency Use: Checked by/Date
--	---

Intent:	<i>Verify that the air-cooled condenser has ambient dry-bulb following control and fan motor variable speed control</i>
----------------	---

A. Construction Inspection (NA7.10.3.2.1)		
<input type="checkbox"/>	a.	The minimum condensing temperature control setpoint is at or below 70°F
<input type="checkbox"/>	b.	The master system controller saturated condensing temperature input is the temperature equivalent reading of the condenser pressure sensor.
<input type="checkbox"/>	c.	All drain leg pressure regulator valves are set below the minimum condensing temperature/pressure setpoint.
<input type="checkbox"/>	d.	Receiver pressurization valves, such as the outlet pressure regulator (OPR), (if used) are set lower than the drain leg pressure regulator valve setting.
<input type="checkbox"/>	e.	All pressure and temperature sensors read accurately
<input type="checkbox"/>	f.	Temperature sensor used by the controller is mounted in a location that is not exposed to direct sunlight.
<input type="checkbox"/>	g.	All sensor readings used by the condenser controller convert or calculate to the correct conversion units at the controller
<input type="checkbox"/>	h.	All condenser fan motors are operational and rotating in the correct direction.
<input type="checkbox"/>	i.	All condenser fan speed controls are operational and connected to condenser fan motors to operate in unison the fans serving a common condenser loop.
<input type="checkbox"/>	j.	All speed controls are in "auto" mode.
Construction Inspection Compliance: <input type="radio"/> Complies <input type="radio"/> Does Not Comply		



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-06-F
Refrigerated Warehouse Air Cooled Condenser Controls Acceptance		(Page 2 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

B. Functional Testing (NA7.10.3.2.2)	
The system cooling load must be sufficiently high to run the test, (i.e. with a condensing temperature above the minimum SCT set point). The loads can often be increased somewhat as required to perform the Functional Testing.	
Step 1: Override any conflicting controls before performing functional tests.	
Step 2: Document the current operating conditions and current set points.	
a. Current ambient dry-bulb temperature (DBT).	°F
b. Current saturated condensing temperature (SCT) or condensing pressure.	°F psig
c. Calculate the actual condenser temperature difference (Actual TD) [SCT – DBT].	°F
d. Current SCT or pressure control set point.	°F psig
e. Current condenser control temperature difference (Control TD).	°F
Step 3: Set the Control TD set point to the Actual TD obtained in Step 2. This will be referred to as the “test set point.” Allow 5 minutes for condenser fan speed to normalize.	
Step 4: Using the control system, raise the test set point in 1°F increments until the condenser fan control modulates to minimum fan motor speed.	
a. Fan motor speed decrease.	P / F
b. All condenser fan motors serving common condenser loop decrease speed in unison in response to controller output; observed at the control system and at the condenser(s).	P / F
c. Record the minimum fan motor control speed. Enter with units as rpm, Hertz, or percent of full speed.	
Step 5: Using the control system, lower the test set point in 1°F increments until the condenser fan control modulates to increase fan motor speed.	
a. Fan motor speed increases.	P / F
b. All condenser fan motors serving common condenser loop increase speed in unison in response to controller output; observed at the control system and at the condenser(s).	P / F
Step 6: Verify override minimum SCT set point.	
a. Record the current minimum condensing temperature set point.	°F
Using the control system, change the minimum SCT set point to a value greater than the current operating SCT.	
b. Condenser fan controls modulate to decrease capacity.	P / F
c. All condenser fans serving common condenser loop modulate in unison.	P / F
d. Condenser fan controls stabilize within a 5 minute period.	P / F
Step 7: Restore the Control TD and the minimum SCT set point to the values recorded Step #2e and #6a.	P / F
Step 8: Restore any controls disabled in Step #1.	P / F / NA
Functional Testing Compliance: <input type="radio"/> Complies <input type="radio"/> Does Not Comply	



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-06-F
Refrigerated Warehouse Air Cooled Condenser Controls Acceptance		(Page 3 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT		
1. I certify that this Certificate of Acceptance documentation is accurate and complete.		
Documentation Author Name:	Documentation Author Signature:	
Documentation Author Company Name:	Date Signed:	
Address:	CEA/HERS/ATT Certification Identification (If applicable):	
City/State/Zip:	Phone:	
FIELD TECHNICIAN'S DECLARATION STATEMENT		
I certify the following under penalty of perjury, under the laws of the State of California:		
<ol style="list-style-type: none"> The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building. 		
Field Technician Name:	Field Technician Signature:	
Field Technician Company Name:	Position with Company (Title):	
Address:	CEA/HERS/ATT Certification Identification (If applicable):	
City/State/Zip:	Phone:	Date Signed:
RESPONSIBLE PERSON'S DECLARATION STATEMENT		
I certify the following under penalty of perjury, under the laws of the State of California:		
<ol style="list-style-type: none"> I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy. 		
Responsible Acceptance Person Name:	Responsible Acceptance Person Signature:	
Responsible Acceptance Person Company Name:	Position with Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:

NRCA-PRC-06-F User Instructions

Section A. Construction Inspection

This section consists of check boxes for checking the condition of the sensors, equipment and systems before beginning the actual test. Complete each check box to confirm that the construction inspection is complete for all items.

Section B. Functional Testing

This section consists of the steps followed during the acceptance test. Enter data as instructed in each column or answer either yes or no to the yes/no questions.

Section C. Testing Results

This section consists of data entry requirements for the results of the test(s). Enter data associated with the appropriate system type as instructed.

Section D. Evaluation

This section briefly describes the steps followed during the acceptance test. Enter either Pass or Fail in the boxes next to the steps. Any portion that fails should be explained in the given rows.

Documentation Author's Declaration Statement

- NAME is the name of the person completing this compliance document.
- COMPANY is the name of the company the DOCUMENTATION AUTHOR represents.
- ADDRESS is the address of the COMPANY.
- CITY/STATE/ZIP is the city, state and zip code of the COMPANY.
- SIGNATURE is the signature of the DOCUMENTATION AUTHOR.
- DATE is the date on which the acceptance test was completed and the DOCUMENTATION AUTHOR signed the compliance document.
- CEA, HERS OR ATT CERTIFICATION # is the certification number of the CEA (Certified Energy Auditor), HERS (Home Energy Rating System) or ATT (Acceptance Test Technician) certification, in case the DOCUMENTATION AUTHOR is CEA, HERS or ATT certified.
- PHONE is the phone number where the DOCUMENTATION AUTHOR can be reached during regular business hours.

Field Technician's Declaration Statement

The FIELD TECHNICIAN is responsible for performing and documenting the results of the acceptance procedures on the Certificate of Acceptance compliance documents. The FIELD TECHNICIAN must sign the Certificate of Acceptance to certify that the information he or she provides on the Certificate of Acceptance is true and correct. It is important to note that the FIELD TECHNICIAN is not required to have a contractor's, architect's or engineer's license.

- COMPANY NAME is the name of the company that the FIELD TECHNICIAN represents.
- FIELD TECHNICIAN'S NAME is the name of the FIELD TECHNICIAN.
- FIELD TECHNICIAN'S SIGNATURE is the signature of the FIELD TECHNICIAN.
- DATE SIGNED is the date on which the acceptance test was completed and the FIELD TECHNICIAN signed the compliance document.
- POSITION WITH COMPANY (TITLE) is the title of the FIELD TECHNICIAN in the company he represents, e.g. SENIOR ELECTRICAL TECHNICIAN.

Responsible Person's Declaration Statement

A RESPONSIBLE PERSON is eligible under Division 3 of the Business and Professions code in the applicable classification, to take responsibility for the scope of work specified by the Certificate of Acceptance document. The RESPONSIBLE PERSON can also perform the field testing and verification work, and if this is the case, the RESPONSIBLE PERSON must complete and sign both the FIELD TECHNICIAN's SIGNATURE block and the RESPONSIBLE PERSON'S SIGNATURE block on the Certificate of Acceptance compliance document. The RESPONSIBLE PERSON assumes responsibility for the acceptance testing work performed by the FIELD TECHNICIAN agent or employee.

- COMPANY NAME is the name of the company the RESPONSIBLE PERSON represents.
- PHONE is the phone number where the RESPONSIBLE PERSON can be reached during regular business hours.
- RESPONSIBLE PERSON'S NAME is the name of the RESPONSIBLE PERSON.
- RESPONSIBLE PERSON'S SIGNATURE is the signature of the RESPONSIBLE PERSON.
- LICENSE is the professional license number of the RESPONSIBLE PERSON.
- DATE SIGNED is the date on which the acceptance test was signed by the RESPONSIBLE PERSON.
- POSITION WITH COMPANY (TITLE) is the title of the RESPONSIBLE PERSON in the company he represents, e.g. SENIOR ELECTRICAL ENGINEER.